

Design Schedule Rev 08-02-2019

ID	Task Name	Duration	Start	Finish	2019	2020
					Jun Jul Aug Sep Oct Nov Dec	Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan
1	AE Authorization to Proceed	10 days	Mon 7/1/19	Fri 7/12/19	▼	
4	Program Validation & Schematic Design	46 days	Tue 7/9/19	Tue 9/10/19	▼	
5	Design Kick-Off Meeting - Confirm Project Goals & Objectives/Site Tour	1 day	Tue 7/9/19	Tue 7/9/19	◆	
6	Field Investigation & Photos/Existing Documentation Review	4 days	Tue 7/9/19	Fri 7/12/19	H	
7	Develop SD Level Drawings/Outline Narratives for Systems	6 wks	Mon 7/15/19	Fri 8/23/19	■	
8	Planning Progress Meeting	1 day	Tue 7/23/19	Tue 7/23/19	◆	
9	Progress Meeting (confirm this date or week prior?)	1 day	Tue 8/20/19	Tue 8/20/19	◆	
10	Owner Review Period/QAQC	8 days	Mon 8/26/19	Wed 9/4/19	■	
11	Pick Up Owner Comments	5 days	Thu 9/5/19	Wed 9/11/19	■	
12	Develop Schematic Cost Model	9 days	Mon 8/26/19	Thu 9/5/19	■	
13	Owner Review Meeting/Scope, Budget, Schedule Reconciliation	1 day	Fri 9/6/19	Fri 9/6/19	◆	
14	Design Development	59 days	Wed 9/11/19	Mon 12/2/19	▼	
15	Develop DD Level Drawings	7 wks	Wed 9/11/19	Tue 10/29/19	■	
16	Coordinate with Owner's FF & E vendors/Comm IT	2 wks	Wed 9/11/19	Tue 9/24/19	■	
17	Specifications (draft first pass at all sections)	3 wks	Wed 9/11/19	Tue 10/1/19	■	
18	Review Meeting/Confirm Long Lead Pre-Purchase Items	1 day	Wed 10/30/19	Wed 10/30/19	H	
19	Owner Review Period/Fishbeck QAQC	7 days	Thu 10/31/19	Fri 11/8/19	■	
20	Respond to Owner Comments	5 days	Mon 11/11/19	Fri 11/15/19	■	
21	WSU Risk Management Review/BFS	5 days	Mon 11/18/19	Fri 11/22/19	■	
22	Perform DD Estimate (50% CD's)	6 days	Mon 11/25/19	Mon 12/2/19	■	
23	Owner Approval to Proceed	1 day	Tue 11/26/19	Tue 11/26/19	I	
24	Furniture, Fixtures & Equipment	36 days	Wed 10/30/19	Wed 12/18/19	▼	
25	Submit Packages for Bids	1 day	Wed 10/30/19	Wed 10/30/19	H	
26	Vendor Bidding	3 wks	Thu 10/31/19	Wed 11/20/19	■	
27	Contract Award	4 wks	Thu 11/21/19	Wed 12/18/19	■	
28	Construction Documents	70 days	Tue 12/3/19	Mon 3/9/20	▼	
29	Complete Construction Drawings & Specifications	6 wks	Tue 12/3/19	Mon 1/13/20	■	
30	Complete Finishes, Furniture Plans & Specifications	3 wks	Tue 12/3/19	Mon 12/23/19	■	
31	Complete Technology Drawings & Specifications	3 wks	Tue 12/24/19	Mon 1/13/20	■	
32	Update Project Schedule/Identify Critical Milestones/Phasing Systems/Interim Life Sa	1 day	Tue 12/24/19	Tue 12/24/19	I	
33	Review Meeting	1 day	Tue 1/14/20	Tue 1/14/20	◆	

